



Monthly Design Report – Report No. 01

Project Name: Alaska Class Ferry Month Ending 12/31/08
Project Number: 73073

PROJECT STATUS

1. The first ADOT working group meeting was held this month. This meeting was held to develop a mutual understanding of the supporting roles linking relevant ADOT shoreside projects with the ALASKA CLASS Ferry. The next ADOT working group meeting is planned for January 14th.
2. The first steering committee meeting was held this month with members from the fleet and shore side staff. Overall project status was reviewed as well as current Owner's requirements. The steering committee has several documents to review and prepare for our next meeting which is planned for January 15th.
3. The project web site pages are being developed as well as a presentation that summarizes where we are within the design process. These tools will be used to distribute information to internal and external (public) interested parties.
4. The public process plan and schedule are being developed and should be formalized by the end of January.

Design Status

The current design guiding principles, functional requirements and owner's requirements are all under development by the steering committee.

These principles and requirements will inform the Design Study Report scheduled to begin in early January 2009.

Submittals

None due

Outstanding items:

None.

Potential Problem Areas

None at this time.

Key Dates:

Description	Date
a) Contract Award/ NTP	10/06 Completed
b) Design Study Completion	04/30/09 Estimated
c) Preliminary Design Completion	10/31/09 Estimated
d) Detailed Design Completion	02/28/10 Estimated
e) Contract Bid Date	To Be Determined
f) Contract Award Date	To Be Determined

Robert J. Ekse
Project Manager